

FOR OFFICIAL USE ONLY (WHEN COMPLETED)

PERFORMANCE EVALUATION (CONSTRUCTION)	1. CONTRACT NUMBER FA5685-09-D-0003-3006
	2. CEC NUMBER

IMPORTANT: Be sure to complete Part III - Evaluation of Performance Elements on reverse.

PART I - GENERAL CONTRACT DATA

3. TYPE OF EVALUATION (X one) <input type="checkbox"/> INTERIM (List percentage %) <input checked="" type="checkbox"/> FINAL <input type="checkbox"/> AMENDED	4. TERMINATED FOR DEFAULT <input type="checkbox"/>
--	---

5. CONTRACTOR (Name, Address, and ZIP Code) Aytekin-Serol Insaat Mut. Muh. Pazariama Resatbey Mah. 21 Sok. Onur Apt. No. 11/1 ADANA 01120	5.a. PROCUREMENT METHOD (X one) <input type="checkbox"/> SEALED BID <input checked="" type="checkbox"/> NEGOTIATED 5. b. TYPE OF CONTRACT (X one) <input checked="" type="checkbox"/> FIRM FIXED PRICE <input type="checkbox"/> COST REIMBURSEMENT OTHER (Specify)
---	--

7. DESCRIPTION AND LOCATION OF WORK

RPR REPLACE ELECTRIC POWER GENERATOR TACAN FAC. BLDG 2550
Construct new concrete pad for TR 63.
P&I electrical conduits and cabling inside & outside of the TACAN Facility.
P&I new 50 KVA step-down transformer in GFM enclosure.
P&I new LV Panel in TR 63.
Replace existing generator, ATS and Control Panels at inside the TACAN Facility.
P&I new fuel pump, fuel tank panel and fuel pipes for generator.
Replace existing lights & switch in generator room.

8. TYPE AND PERCENT OF SUBCONTRACTING


9. FISCAL DATA	a. AMOUNT OF BASIC CONTRACT \$ 148,521.48	b. TOTAL AMOUNT OF MODIFICATIONS \$	c. LIQUIDATED DAMAGES ASSESSED \$	d. NET AMOUNT PAID CONTRACTOR \$ 148,521.48
10. SIGNIFICANT DATES	a. DATE OF AWARD 20100708	b. ORIGINAL CONTRACT COMPLETION DATE 20110912	c. REVISED CONTRACT COMPLETION DATE	d. DATE WORK ACCEPTED 20110805

PART II - PERFORMANCE EVALUATION OF CONTRACTOR


11. OVERALL RATING (X appropriate block)

OUTSTANDING ABOVE AVERAGE SATISFACTORY MARGINAL UNSATISFACTORY (Explain in Item 20 on reverse)

12. EVALUATED BY

a. ORGANIZATION (Name and Address (Include ZIP Code)) 39 CES/CECEC	b. TELEPHONE NUMBER (Include Area Code) 676-7318
c. NAME AND TITLE Mehmet Arslan, Construction Inspector	d. SIGNATURE 
	e. DATE 20111214

13. EVALUATION REVIEWED BY

a. ORGANIZATION (Name and Address (Include ZIP Code)) 39 CONS/LGCA	b. TELEPHONE NUMBER (Include Area Code) 6768084
c. NAME AND TITLE OCTAVIO M. VALVERDE Contract Specialist	d. SIGNATURE 
	e. DATE 13 Jan 12

14. AGENCY USE (Distribution, etc.)

FOR OFFICIAL USE ONLY (WHEN COMPLETED)

PART III - EVALUATION OF PERFORMANCE ELEMENTS

N/A = NOT APPLICABLE O = OUTSTANDING A = ABOVE AVERAGE S = SATISFACTORY M = MARGINAL U = UNSATISFACTORY

15. QUALITY CONTROL							16. EFFECTIVENESS OF MANAGEMENT						
N/A	O	A	S	M	U	N/A	O	A	S	M	U		
a. QUALITY OF WORKMANSHIP			X			a. COOPERATION AND RESPONSIVENESS			X				
b. ADEQUACY OF THE CQC PLAN			X			b. MANAGEMENT OF RESOURCES/ PERSONNEL			X				
c. IMPLEMENTATION OF THE CQC PLAN			X			c. COORDINATION AND CONTROL OF SUBCONTRACTOR(S)			X				
d. QUALITY OF QC DOCUMENTATION			X			d. ADEQUACY OF SITE CLEAN-UP			X				
e. STORAGE OF MATERIALS			X			e. EFFECTIVENESS OF JOB-SITE SUPERVISION			X				
f. ADEQUACY OF MATERIALS			X			f. COMPLIANCE WITH LAWS AND REGULATIONS	X						
g. ADEQUACY OF SUBMITTALS			X			g. PROFESSIONAL CONDUCT			X				
h. ADEQUACY OF QC TESTING			X			h. REVIEW/RESOLUTION OF SUBCONTRACTOR'S ISSUES	X						
i. ADEQUACY OF AS-BUILTS			X			i. IMPLEMENTATION OF SUBCONTRACTING PLAN	X						
j. USE OF SPECIFIED MATERIALS			X			17. TIMELY PERFORMANCE							
k. IDENTIFICATION/CORRECTION OF DEFICIENT WORK IN A TIMELY MANNER			X			a. ADEQUACY OF INITIAL PROGRESS SCHEDULE			X				
						a. CORRECTION OF NOTED DEFICIENCIES	X						
						b. PAYROLLS PROPERLY COMPLETED AND SUBMITTED	X						
						b. COMPLIANCE WITH LABOR LAWS AND REGULATIONS WITH SPECIFIC ATTENTION TO THE DAVIS-BACON ACT AND EEO REQUIREMENTS	X						
						18. COMPLIANCE WITH LABOR STANDARDS							
						19. COMPLIANCE WITH SAFETY STANDARDS							
a. COMPLETION OF PUNCHLIST ITEMS			X			a. ADEQUACY OF SAFETY PLAN			X				
f. SUBMISSION OF UPDATED AND REVISED PROGRESS SCHEDULES	X					b. IMPLEMENTATION OF SAFETY PLAN			X				
g. WARRANTY RESPONSE			X			c. CORRECTION OF NOTED DEFICIENCIES			X				

20. REMARKS (Explanation of unsatisfactory evaluation is required. Other comments are optional. Provide facts concerning specific events or actions to justify the evaluation. These data must be in sufficient detail to assist contracting officers in determining the contractor's responsibility. Continue on separate sheet(s), if needed.)

The contractor was rated satisfactory due to his skills in the area of construction management in terms of coordination and control of workers, effectiveness of job site supervision, quality of QC documentation and workmanship. All works were completed 38 calendar days earlier than scheduled completion date.