

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101, 3.104, AND 42.1503

<b>PERFORMANCE EVALUATION</b> INCOMPLETE-RATED	<b>CONSTRUCTION</b>
---	---------------------

**1.Contract Number:** FA568509D0003 3025

**2.DUNS Number:** 366452191

**PART I - GENERAL CONTRACT DATA**

**3.Type of Evaluation:** Final **Percent Complete:** 100%

**4.Terminated For:** None

**5.Contract:**

AYTEKIN-SEROL INS MUTEAHHIT-MUHENDIS

RESATBEY MAH 21 SOK ONUR APT 11/1

ADANA, 01120

TU

NAICS Code: 238190

**6a.Procurement Method:** Negotiated

**6b.Type of Contract:** Firm Fixed Price

**7.Description and Location of Work:**

Install additional irrigation system by reusing treated waste water at golf course

**8.Type and Percent of Subcontracting:**

**9.Fiscal Data**

a.Amount of Basic Contract: \$688,889

b.Total Amount of Modifications: \$19,560

c.Liquidated Damages Assessed:

d.Net Amount Paid Contractor: \$708,449

**10.Significant Dates**

a.Date of Award: 09/10/2012

b.Original Contract Completion Date: 07/29/2013

c.Revised Contract Completion Date:

d.Date Work Accepted: 09/11/2013

**PART II - PERFORMANCE EVALUATION OF CONTRACTOR**

**11.Overall Rating:** Outstanding

**12.Evaluated By:**

a.Organization: 39 CON

b.Telephone Number: 676-8083

c.Name: QYTRAVIOUS MUMPHERY

Title: CONTRACT ADMINSTRATOR

Email:

Fax Number:

e.Date: 10/07/2013

**13.Reviewed By:**

a.Organization:

b.Telephone Number:

c.Name:

Title:

Email:

Fax Number:

e.Date:

<b>PART III - EVALUATION OF PERFORMANCE ELEMENTS</b>			
<b>15.Quality Control</b>		<b>16.Effectiveness of Management</b>	

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101, 3.104,  
AND 42.1503

a.Quality of Workmanship:	Outstanding	a.Cooperation and Responsiveness:	Outstanding
b.Adequacy of the CQC Plan:	Above Average	b.Management of Resources/Personnel:	Above Average
c.Implementation of the CQC Plan:	Above Average	c.Coordination and Control of Subcontractor(s):	Not Applicable
d.Quality of QC Documentation:	Above Average	d.Adequacy of Site Clean-Up:	Above Average
e.Storage of Materials:	Outstanding	e.Effectiveness of Job-Site Supervision:	Above Average
f.Adequacy of Materials:	Not Applicable	f.Compliance with Laws and Regulations:	Not Applicable
g.Adequacy of Submittals:	Satisfactory	g.Professional Conduct:	Outstanding
h.Adequacy of QC Testing:	Above Average	h.Review/Resolution of Subcontractor's Issues:	Not Applicable
i.Adequacy of As-Builts:	Above Average	i.Implementation of Subcontracting Plan:	Not Applicable
j.Use of Specified Materials:	Outstanding	<b>18.Compliance with Labor Standards</b>	
k.Identification/Correction of Deficient Work in a Timely Manner:	Not Applicable	a.Correction of Noted Deficiencies:	Not Applicable
<b>17.Timely Performance</b>		b.Payrolls Properly Completed and Submitted:	Not Applicable
a.Adequacy of Initial Progress Schedule:	Outstanding	c.Compliance with Labor Laws and Regulations with Specific Attention to the Davis-Bacon Act and EEO Requirements:	Not Applicable
b.Adherence to Approved Schedule:	Above Average	<b>19.Compliance with Safety Standards</b>	
c.Resolution of Delays:	Not Applicable	a.Adequacy of Safety Plan:	Above Average
d.Submission of Required Documentation:	Above Average	b.Implementation of Safety Plan:	Above Average
e.Completion of Punchlist Items:	Above Average	c.Correction of Noted Deficiencies:	Above Average
f.Submission of Updated and Revised Progress Schedules:	Not Applicable		
g.Warranty Response:	Not Applicable		

**20.Remarks****Small Business Utilization**

Does this contract include a subcontracting plan? No

Date of last Individual Subcontracting Report (ISR) / Summary Subcontracting Report (SSR): N/A

Evaluator Remarks: The contractor was rated outstanding due to project management and finished product quality. Overall the contractor performed extremely well.

FOR OFFICIAL USE ONLY