

FOR OFFICIAL USE ONLY (WHEN COMPLETED)

PERFORMANCE EVALUATION (CONSTRUCTION)	1. CONTRACT NUMBER FA5685-06-C-0024
	2. CEC NUMBER

IMPORTANT: Be sure to complete Part III - Evaluation of Performance Elements on reverse.

PART I - GENERAL CONTRACT DATA

3. TYPE OF EVALUATION (<i>X one</i>) <input type="checkbox"/> INTERIM (<i>List percentage %</i>) <input checked="" type="checkbox"/> FINAL <input type="checkbox"/> AMENDED	4. TERMINATED FOR DEFAULT <input type="checkbox"/>
5. CONTRACTOR (<i>Name, Address, and ZIP Code</i>) AYTEKIN SEROL Cons. Company Resatbey Mah 21 sokak Onur Apt No. 11/1 Adana/Turkey	6.a. PROCUREMENT METHOD (<i>X one</i>) <input type="checkbox"/> SEALED BID <input type="checkbox"/> NEGOTIATED b. TYPE OF CONTRACT (<i>X one</i>) <input checked="" type="checkbox"/> FIRM FIXED PRICE <input type="checkbox"/> COST REIMBURSEMENT <input type="checkbox"/> OTHER (<i>Specify</i>)

7. DESCRIPTION AND LOCATION OF WORK
 LJYC 06-4007, RPR Resurface Playgrounds - MFH
 Replace the sand in all playgrounds with rubber tile in Military Family Housing.

8. TYPE AND PERCENT OF SUBCONTRACTING

9. FISCAL DATA	a. AMOUNT OF BASIC CONTRACT \$ 415,236.90	b. TOTAL AMOUNT OF MODIFICATIONS \$ 0.00	c. LIQUIDATED DAMAGES ASSESSED \$ 0.00	d. NET AMOUNT PAID CONTRACTOR \$ 415,236.90
10. SIGNIFICANT DATES	a. DATE OF AWARD 18 Sep 06	b. ORIGINAL CONTRACT COMPLETION DATE 9 Apr 07	c. REVISED CONTRACT COMPLETION DATE 27 Sep 07	d. DATE WORK ACCEPTED 21 Sep 07

PART II - PERFORMANCE EVALUATION OF CONTRACTOR

11. OVERALL RATING (*X appropriate block*)
 OUTSTANDING ABOVE AVERAGE SATISFACTORY MARGINAL UNSATISFACTORY (*Explain in Item 20 on reverse*)

12. EVALUATED BY

a. ORGANIZATION (<i>Name and Address (Include ZIP Code)</i>) 39 CES/CECEC	b. TELEPHONE NUMBER (<i>Include Area Code</i>) 676-8020
c. NAME AND TITLE Bulent Cetinel, Construction Inspector	d. SIGNATURE <i>Bulent Cetinel</i>
	e. DATE 4 Oct 07

13. EVALUATION REVIEWED BY

a. ORGANIZATION (<i>Name and Address (Include ZIP Code)</i>) 39 CONS/LGCA	b. TELEPHONE NUMBER (<i>Include Area Code</i>) 676-8084
c. NAME AND TITLE Metin Acan Contracting Officer	d. SIGNATURE <i>Metin Acan</i>
	e. DATE 16 Nov 07

14. AGENCY USE (*Distribution, etc.*)

FOR OFFICIAL USE ONLY (WHEN COMPLETED)

PART III - EVALUATION OF PERFORMANCE ELEMENTS

N/A = NOT APPLICABLE O = OUTSTANDING A = ABOVE AVERAGE S = SATISFACTORY M = MARGINAL U = UNSATISFACTORY

15. QUALITY CONTROL							16. EFFECTIVENESS OF MANAGEMENT						
N/A	O	A	S	M	U	N/A	O	A	S	M	U		
		X						X					
		X						X					
		X						X					
		X						X					
		X						X					
		X						X					
			X				X						
		X						X					
		X					X						
		X					X						
		X											
	X							X					
		X											
	X												
		X											
		X											
	X												
	X												

20. REMARKS (Explanation of unsatisfactory evaluation is required. Other comments are optional. Provide facts concerning specific events or actions to justify the evaluation. These data must be in sufficient detail to assist contracting officers in determining the contractor's responsibility. Continue on separate sheet(s), if needed.)

The contractor was rated above average due to his management skills and the quality of his work. The project was completed and accepted 6 days before the project completion date. Overall the contractor performed above average.